

MINUTES OF THE MEETING OF PROJECT COMMITTEE (PC) HELD ON FRIDAY, 06th JANUARY 2017 AT 14:45 HRS. IN THE CONFERENCE ROOM OF UD&UHD, SACHIVALAYA, GANDHINAGAR.

Present

- Shri. Punamchand Parmar, IAS Chairman
- Smt. Mona Khandhar, IAS Member
- Shri. Milind Torawane, IAS Member
- Shri. Pravin Solanki, IAS Member

In Attendance

- Shri. R. A. Jethwa Vice President (Projects), GUDC
- Shri. Saurin Dave DGM (P), GUDC

The Chairman welcomed the members present.

Thereafter, the proceedings of the Committee commenced as per the Agenda Items.

1. TO CONFIRM THE MINUTES OF THE LAST PROJECT COMMITTEE MEETING.

The Committee took note of the minutes of the last Project Committee meeting held on 21/10/16. The Minutes of the Meeting were taken as read and confirmed.

2. TO TAKE NOTE OF THE ACTION TAKEN REPORT ON THE DECISIONS TAKEN IN THE LAST PC MEETING.

The Committee reviewed the action taken on the decisions taken in the last Project Committee meeting held on 21/10/2016.

3. PROPOSAL FOR APPROVAL OF VARIATIONS WITHIN THE CONTRACT VALUE AND GRANTING TIME LIMIT EXTENSION IN RESPECT OF ONGOING WATER SUPPLY CONTRACT AT KANAKPUR-KANSAD UNDER SWARNIM JAYANTI MUKHYA MANTRI SHAHERI VIKAS YOJANA (SJMMSVY).

This work was awarded to M/s. Classic Network for an amount of Rs. 2283.09 lacs (@12.46% above the estimated amount put to tender of Rs. 2030.22 lacs). The date of completion of the Project was 24 months from the date of the Work Order i.e. 04/09/2013.

The proposed revised contract value is Rs. 1812.18 lacs (with saving amount of 470.91 lacs, 20.63% below the contract value of Rs. 2283.09 lacs). The Committee noted in detail the reasons for the revision in contract value as under:

- (1) Saving: The Treated Water Supply for the town is included in the GWSSB-Variyav Group Water Supply Scheme: Saving of Intake well, in Conventional WTP of 21.20 MLD, SUMP & PM, Saving in Lake re-moulding, (2) Excess: Due to Change in Strata & Road cutting & Refilling, Increase in length of Railway Pushing, (3) Extra Item: Road Crossing work (07 nos), (4) Time Extension: Delay in getting permissions from NHAI, Irrigation Dept & Railway Dept etc.

